		Fume Hood	l Data Collectio	on		
Date:			Building:			
Room:			Hood ID:			
Manufacturer:			Model #:			
			1			
Sash Type: V/H:		Ducted:	Y/N		Duct #:	
Start/Stop Switch	Stop Switch Working: Y/N		Light Workir		ng: Y/N	
Hood/Sash Width (IN):			<u> </u>		Flow Sensor Y/N:	
Comment:						
Primary Use	of Hood:					
•	-	Field Grid Pattern penings by equally dim	•			_
	Average Fa	ce Velocity Full Op	en Sash FV =		#DIV/0!	
FPM Avg:	#DIV/0!	FPM Avg – 20%:	#DIV/0!	FPM Avg + 20%:	#DIV/0!	
Hood/Sash Width (In):		Sash Height (In):				
Sash Area (FT2):	Sash Area (FT2): 0 Flow Vol (CFM #DIV/0!					
	ı				225	
Sash Raised		Inches (Working Height No Higher) -Average 100fpm				
Sash Open		Inches Average Face Velocity FV = #DIV/		#DIV/0!		
FPM Avg:	#DIV/0!	FPM Avg – 20%:	#DIV/0!	FPM Avg + 20%:	#DIV/0!	
Hood/Sash W		Sash Height (In):				
Sash Area (FT2):						
		<u> </u>			• 	
Sash Raised		Inches (Working Height No Higher) -Average 100fpm				
Sash Open		Inches Average Face Velocity FV = #DIV/0!				
Ī	I	I	I	I	Ī	

FPM Avg:	#DIV/0!	FPM Avg – 20%:	#DIV/0!	FPM Avg + 20%:	#DIV/0!
Hood/Sash W	idth (In):		Sash Height (I	n):	
Sash Area (FT2):	0		Flow Vol (CFM	#DIV/0!	

Air Flow Pattern Smoke Test: Pass/Fail	
--	--

Post certification stickers with fume hood test results and height at which 100 fpm is achieved. Lower the sash until the average face velocity is 100 fpm +/- 20%. Record the sash height.

Height =	Above Fume Hood Floor
----------	-----------------------

Pass Inspection: Y / N		Inspection Height:		
Fail: Y/N	Obstruction: Y/N	Low Flow: Y/N		
High Flow: Y/N	Not Tested: Y/N			
Reason:				
Comments:				